

Question Number

- 5 What disinfectant residual is maintained at the entry point of the distribution system? 0.5
- 6 Is at least a trace of residual maintained at all points in the distribution system? Yes
 No
 NA
 Unknown
- 7 Are chlorine residuals tested at least three times a week in the distribution system? Yes
 No
 NA
 Unknown
- 8 Are there an adequate number of disinfection residual sample sites and do they provide a representative sample of system conditions? Yes
 No
 NA
 Unknown
- 9 Is chlorine residual testing equipment capable of measuring residuals to the nearest 0.1 milligrams per liter? Yes
 No
 NA
 Unknown
- 10 Is the correct reagent used for testing free residual? Yes
 No
 NA
 Unknown

Storage / WILDFLOWER TANK - (Active)

Design:

- 1 What is the name of this storage facility? WILDFLOWER TANK
- 2 What is the total capacity for this storage facility in gallons? 1,300,000
- 3 Is the area surrounding the ground-level storage structure graded in a manner that will prevent surface water from standing within 50 feet of it? Yes
 No
 NA
 Unknown
- 4 Does the storage reservoir have a watertight roof? Yes
 No
 NA
 Unknown
Notes: BURIED.
- 5 Is the storage reservoir cover sloped so that water will drain? Yes
 No
 NA
 Unknown
Notes: BURIED.

Storage / WILDFLOWER TANK - (Active)

Components:

- 1 Does the water storage structure have ladders, ladder guards, balcony railings, and safely located entrance hatches provided where applicable? Yes
 No
 NA
 Unknown